



## CHILLER START-UP CHECKLIST

### A. Project Information

\* CUSTOMER/PURCHASER NAME \_\_\_\_\_ Phone # \_\_\_\_\_

\* JOB/SITE NAME \_\_\_\_\_

\* ADDRESS \_\_\_\_\_

\* CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

\* SITE CONTACT NAME \_\_\_\_\_ Phone # \_\_\_\_\_

\* INSTALLED BY \_\_\_\_\_ Phone # \_\_\_\_\_

\* SALESPERSON \_\_\_\_\_ Phone # \_\_\_\_\_

\* START-UP PERFORMED BY \_\_\_\_\_ Phone # \_\_\_\_\_

#### Equipment Description

Unit Model#: \_\_\_\_\_ S/N: \_\_\_\_\_

### B. \*Preliminary Check List

\*Refer the Installation Manual for all necessary information. Contact Cold Shot Chillers as needed.

\*Chiller Switch Must Be In The Off Position Prior To Applying Power. Do Not Operate In Cooling Cycle.

\*Chiller Requires The Power To Be Energized With The Chiller Switch In The Off Position, 24 Hours Prior To Start Up. All breakers must be On. This Is To Power The Crank Case Heaters On The Compressor(s).

\*Please Complete Sections A and B, If Cold Shot Chillers is to Perform the Startup, Send Copy of Section A and B To Cold Shot Chillers Prior To Scheduling Startup.

INITIAL

1. Is there ANY PHYSICAL DAMAGE?  YES  NO \_\_\_\_\_  
If YES, document issues, take photos, notify Cold Shot Chillers. Description: \_\_\_\_\_

2. Unit is installed level and properly supported  YES  NO \_\_\_\_\_

3. Unit has proper clearances around and above the unit  YES  NO \_\_\_\_\_

4. Chiller selector switch is in the OFF position  YES  NO \_\_\_\_\_

5. Power supply agrees with the unit nameplate requirements  YES  NO \_\_\_\_\_

#### **Marrone & Co., Inc.**

6. Electrical power wiring is installed properly  YES  NO \_\_\_\_\_
7. Unit is properly grounded  YES  NO \_\_\_\_\_
8. Electrical circuit protection provided: Type: \_\_\_\_\_ Size: \_\_\_\_\_ amps  YES  NO \_\_\_\_\_
9. Remote Control/Status box is installed and wired properly  YES  NO \_\_\_\_\_  
(Thermocouple wire must not be run in same conduit as voltage wires).
10. Automatic city switchover is installed and wired properly  YES  NO \_\_\_\_\_
11. For Split Systems (Remote Condenser and Condensing Unit): (Refer to Installation Manual)
- a. All refrigerant circuit piping installed, evacuated, dehydrated  YES  NO \_\_\_\_\_
- b. Refrigerant circuit charged accordingly  YES  NO \_\_\_\_\_
12. All refrigerant circuit valves are open (as indicated)  YES  NO \_\_\_\_\_
13. All fluid piping is connected properly and checked for leaks  YES  NO \_\_\_\_\_
14. All fluid circuit valves are open (as needed)  YES  NO \_\_\_\_\_
15. Fluid added to the system and air has been purged, as capable  YES  NO \_\_\_\_\_
- a. If outdoor ambient is or can be below 32°F (0°C) then this item will have to be completed to provide cooler freeze protection to -20°F (-29°C). Recommend that any outdoor piping be wrapped with electric heater tape and insulated as needed.
- Freeze protection solution type/concentration \_\_\_\_\_% \_\_\_\_\_ to \_\_\_\_\_% water
- Proper loop freeze protection provided to \_\_\_\_\_°F.  YES  NO \_\_\_\_\_
16. Crankcase heaters operational  YES  NO \_\_\_\_\_  
**(Power must be on 24 hours before starting the compressors on all units with crank case heaters.)**
17. Will a heat load be available for chiller startup?  YES  NO \_\_\_\_\_
18. Provide page 1 and 2 of Startup Checklist to Cold Shot Chillers  YES  NO \_\_\_\_\_

**\*On the day of the startup, a site qualified person must be available for support of the process circuit of the system. The person should understand the process and be able to operate any equipment, valves, etc to permit the system to be operated during the chiller system startup.**

**\*To ensure the system operates as designed, a heat load will be required during startup process.**

**\*Cold Shot Chillers is not permitted to operate any system components without written consent by an approved customer representative.**

---

Print/Sign - Customer Representative

---

Company Name

---

Date

*If the submit button does not work, save and send  
the document as an email attachment to  
warranty@waterchillers.com*